# COMPLETION REPORT

| | | | |
|---|---|---|---|
| 1 | NAME OF WORK | : | Development works at Dobhighat in ward No.13,Mallasandra ward . |
| 2 | Sanctioned Estimate No. & Date | : | CE/DZ//TS/204/2018-19, Date:07-03-2019. |
| 3 | Head of account which is chargeable | : | **P-1806** |
| 4 | Name of Beneficiaries | : | M/S.KRIDL |
| 5 | Entrustment order No. & DT | : | EE/PD/WO/000030/2018-19, Date:08/03/2019 |
| 6 | a. Time Stipulated for completion of work | : | 180 Days |
| | b. Actual date of completion | : | |
| | c. Delay in execution of work | : | |
| 7 | Measurement recorded in | : | M.B.No.2523<br>Page No.252243 to 252247 |
| 8 | Check measurement of the Asst. Exe. Eng/Exe. Eng., on | : | –<br>– |
| 9 | Name of the office/official incharge of the work | : | Project division |
| 10 | a)Asst. Eng/junior Eng. | : | Sri.Siddarajegowda.B.S |
| | b)Asst. Exe. Engineer | : | Sri.Kumarappa.H |

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFERANCE | |
|---|---|---|---|
| | | Excess | Savings |
| 50.00 Lakhs | **Rs.49,89,483** | – | – |

1. Certified that the above work has been Completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINNER

ASST. EXE. ENGINEER
Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

EXE. ENGINEER (Project)
EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-73

Scanned by CamScanner